Status of main inspection / restoration work at the Kashiwazaki Kariwa Nuclear Power Station following the Niigataken Chuetsu-oki Earthquake in 2007

(4-week schedule as of November 8, 2007) : Inspection Completed, Red text: Changes from last week, Blue text: Information added this time

Unit Facility / work		Unit 1	Unit 2	Unit 3	Unit 4	Unit 5	Unit 6	Unit 7	
Open inspection on reactors	Ceiling crane in the reactor building		Completed on 9/18	Completed on 10/4	Completed on 9/14	Inspection scheduled for 10/6-11/9	Completed on 9/28	- Completed on 10/2	Completed on 9/6
	Refueling machine		Inspection scheduled to commence for 10/24-11/14	Completed on 10/16	Inspection scheduled to commence on 11/12		Completed on 10/19	Inspection scheduled for 9/27-11/12	Completed on 9/27
	Internals (*)	Phase 1	Completed on 8/23 Completed on 10/1	-Reactor opening completed on 10/24 - Reactor well pour water completed - Phase 1/2 started 11/3			-Reactor opening completed on 10/29 -Reactor well pour water completed on 10/26 -Phase 1/2 commencement scheduled on 11/14	-Reactor opening scheduled for 11/5-12 -Inspection commencement scheduled on 11/13	- Completed Reactor opening on 10/8 -Fuel taking out completed on 10/23 -Phase 1/2 commencement scheduled on mid November
		Phase 3	preparation scheduled to commence on 10/2 Inspection scheduled to commence on 11/24				Scrieduled Off 11/14		
	Fuel/Control Rod			Inspection scheduled after Phase 1/2 & Phase 3					Inspection scheduled after Reactor well inspection
	Reactor Pressure Vessel		- Inspection on Supporting Structure completed on 11/7	 Preparation scheduled for 10/22-11/10 Inspection on Supporting Structure scheduled for 11/12-14 Inspection of nozzle etc. commencement scheduled on 11/14 	 Preparation completed on 11/7 Inspection on Supporting Structure scheduled for 11/8-12 	- Preparation scheduled for 11/5-9 - Inspection on Supporting Structure scheduled for 11/9-12	- Inspection on Supporting Structure completed on 11/2	 Preparation completed on 10/29 Inspection on Supporting Structure completed on 10/30 Inspection of nozzle etc. commencement scheduled on 11/7 	 Preparation completed on 10/25 Inspection on Supporting Structure completed on 10/29 Inspection of nozzle etc. commencement scheduled on 11/14
	Reactor Well								Inspection scheduled for 11/8 – mid November
Open inspectio n on turbines	Ceiling crane in the turbine building		Completed on 10/26	Completed on 8/24	Completed on 10/30	Completed on 10/5	Completed on 10/17	Completed on 10/4	Completed on 10/4
	Turbine		Opening and inside inspection scheduled for 11/9 - early December	Opening and inside inspection 11/28 - the end of December	Opening and inside inspection scheduled for 11/21 - mid December	Opening and inside inspection scheduled for 11/8 – mid December	Opening and inside inspection scheduled for 10/24 – mid December	Completed on 10/25	Opening and inside inspection scheduled for 10/8 – the end of November
Main exhaust ducts			Completed on 9/14	- Completed outdoor sections on 9/14 - Completed Exterior inspection on ducts in the trenches on 10/5	Completed on 9/14	- Completed outdoor sections on 9/14 - Completed Exterior inspection on dusts in the trenches on 10/5	- Completed outdoor sections on 9/14 - Completed Exterior inspection on dusts in the trenches on 10/5		
Main Generator							Inspection started on 11/3		Inspection started on 11/2
Transformer		Exterior inspection	Completed on 11/1	started on 11/1					
	Main transformer	Oil extraction / inner inspection	Preparation scheduled to commence on 10/29-11/9 Inspection scheduled for 11/19-22		- Inspection completed on 10/26 - Ex-factory preparation scheduled for 10/18-11/26	 Preparation scheduled for 11/30-12/3 Inspection commencement scheduled on 12/4 	Preparation scheduled for 11/16-19 Inspection commencement scheduled for 11/20-22 Ex-factory preparation commencement scheduled on 11/23	- Completed on 10/6 - Ex-factory completed on 10/31	- Completed on 9/21 - Ex-factory completed on 10/25
	In-house transformer	Exterior inspection		-2A:Inspection scheduled for 10/22-23, 11/8-9 -2A:Inspection scheduled for 10/29-30, 11/15-16	3A: completed on 9/4	4A,4B:	5A,5B:		
		Oil extraction / inner inspection	- 1A: Completed on 9/4 - 1B: Completed on 10/12	2A:Inspection scheduled for 11/9-10 2B:Inspection scheduled for 11/16-17	3A: Inspection completed on 10/22 Ex-factory timing being coordinated 3B:Completed Ex-factory on 9/20	Inspection commencement timing being coordinated	Inspection commencement timing being coordinated	- 6A : Completed on 9/25 - 6B : Completed on 9/26 - Ex-factory completed on 10/25	- 7A: Inspection scheduled for 11/13-14 - 7B: Inspection scheduled for 11/7-10
	Excitation transformer	Exterior inspection		 Preparation scheduled for 11/9-15 Inspection scheduled on 11/16-17, 11/22-23 	Completed on 10/19 Inspection completed on 11/3 Ex-factory timing being coordinated	Inspection commencement timing being coordinated	Inspection commencement timing being coordinated		
		Oil extraction / inner inspection	Completed on 10/18	 Preparation scheduled for 11/16-21 Inspection scheduled for 11/22-23 					
Processing B5F level of	of water leaka the reactor co building	age on the ombination	Completed on 10/12						

^(*) Phase 1 (Inspection of the upper reactor):

Phase 2 (Inspection of the mid reactor --- the reactor core):

An underwater camera is used to visually check the area extending from the upper grid plate to the core support plate, as well as the outer circumference of the core shroud (annulus). The dryer and separator, removed from the core, are also examined.

The internals of a reactor are visually checked from above with an underwater camera, before the implementation of further inspection on the area extending from the reactor pressure vessel flange to the upper grid plate, with the aim of checking the internal status of the reactor.